

#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish
1	115	17Apr-25	115	115	17Apr-25	28Aug-25
2	115	17Apr-25	115	115	17Apr-25	28Aug-25
3	115	17Apr-25	115	115	17Apr-25	28Aug-25
4	1100	WISDOT LETTING	0	0	17Apr-25	17Apr-25
5	A1010	CONTRACT AWARD	0	0	17Apr-25	17Apr-25
6	A1020	PRECON MEETING	0	0	17Apr-25	17Apr-25
7	A1030	ANTICIPATED START	0	0	17Apr-25	17Apr-25
8	A1310	TREE CLEARING (COMPLETE BY APRIL 1)	0	0	18Apr-25	18Apr-25
9	A1040	ANTICIPATED COMPLETION (AUGUST 29, 2025)	0	0	28Aug-25	28Aug-25
10	115	17Apr-25	115	115	17Apr-25	28Aug-25
11	A1050	TRAFFIC CONTROL - CLOSE ROADWAY	1	1	17Apr-25	17Apr-25
12	A1060	TREE CLEARING AND GRUBBING	2	2	17Apr-25	18Apr-25
13	A1070	INSTALL EROSION CONTROL	1	1	17Apr-25	17Apr-25
14	A1080	MISC REMOVALS	1	1	17Apr-25	17Apr-25
15	A1090	SAW CUTTING	1	1	17Apr-25	17Apr-25
16	A1100	PULVERIZE & PICKUP	2	2	19Apr-25	20Apr-25
17	A1200	STRIP TOPSOIL	4	4	19Apr-25	23Apr-25
18	A1110	MARSH EXCAVATION AND BREAKER RUN BACKFILL (7,099 CY)	15	15	25Apr-25	10May-25
19	A1120	COMMON EXCAVATION (28,328 CY)	29	29	15Apr-25	14Aug-25
20	A1140	ELECTRICAL - BELOW GROUND	20	20	28Apr-25	17May-25
21	A1100	STORM SEWER (1,705 LF)	15	15	28Apr-25	17Jun-25
22	A1320	APPLY TEMP SEED TO TOPSOIL PILES (AS NEEDED)	1	1	28Apr-25	28Apr-25
23	A1300	POND LINER	5	5	18Jun-25	24Jun-25
24	A1330	INSTALL INLET PROTECTION ON NEW INLETS	1	1	18Jun-25	18Jun-25
25	A1500	GEORDE TYPE SK (3,761 SF)	4	4	25Jun-25	30Jun-25
26	A1600	BASE AGGREGATE DENSE 3-INCH (7,390 TON)	4	4	25Jun-25	30Jun-25
27	A1340	POND RESTORATION	1	1	25Jun-25	25Jun-25
28	A1700	BASE AGGREGATE DENSE 1.25-INCH (3,950 TON)	4	4	01Jul-25	06Jul-25
29	A1800	CONCRETE CURB & GUTTER (2,375 LF)	7	7	09Jul-25	17Jul-25
30	A1900	CONCRETE SIDEWALK AND DRIVEWAYS	7	7	18Jul-25	26Jul-25
31	A1200	HMA PAVEMENT AND DRIVEWAYS (3,705 TON)	3	3	26Jul-25	31Jul-25
32	A1210	SAVAGED TOPSOIL	4	4	01Aug-25	06Aug-25
33	A1220	SHOULDERING	2	2	07Aug-25	09Aug-25
34	A1230	GUARDRAIL	2	2	10Aug-25	12Aug-25
35	A1240	ELECTRICAL - ABOVE GROUND	10	10	13Aug-25	23Aug-25
36	A1250	RESTORATION	5	5	13Aug-25	18Aug-25
37	A1260	SHRUB MARKERS FINISHING ITEMS	5	5	20Aug-25	25Aug-25
38	A1270	PRELIGHT MARKING	1	1	20Aug-25	20Aug-25
39	A1280	OPERADWAY	1	1	28Aug-25	28Aug-25

