

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates!

STAY INFORMED: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: April 15 – April 23

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- ~~Stage Pre-E (Temporary Accommodations): Through April 12th~~
- **Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – July**
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): July – October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Recent Milestones

- South of Traceway:
 - Switched to Stage E
 - Starting removals
- North of Traceway
 - Permanent traffic signals at Post Road intersection are installed (and temp signals removed)

Traffic Alerts:

- Brendan Ave – Traceway and Post Rd intersection
 - All traffic switched over to existing southbound lanes
 - The bus stops at Cahill Main along FHR will no longer be maintained
 - All NB bus stops are temporarily relocated to the existing median
 - DNR driveway across from Caddis Drive will be closed (but the access via Glacier Valley is maintained)
 - Breckinridge Court will be maintained but users will traverse through our construction zone to access FHR
 - EB McKee Rd, starting west of Triverton Pike Dr will be reduced to one lane (extending through the left turn heading northbound onto FHR)
 - Brendan Ave & Yarmouth Dr will be restricted to right in, right out movements
 - Multi-modal users should use the path along the westside of Fish Hatchery Rd
 - The pedestrian overpass near McKee Rd is closed
- Upcoming:
 - Removing pavement in front of Breckenridge with access maintained throughout but restricted

Plan Ahead: Two-week construction outlook

- South of Traceway
 - Current Week:
 - Begin removing concrete pavement from north limits south
 - Begin removing electrical items including some street lighting (but temporary lighting will be installed prior)
 - Next Week:
 - Begin installing storm sewer along NB, near McKee intersection
 - Continue concrete pavement removals at south limits working north
- North of Traceway
 - Next Week:
 - Possibly start installing fiber optic & interconnect cable from Greenway Cross to Traceway
 - Possibly start permanent traffic signals at Traceway intersection

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

