

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates!

STAY INFORMED: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: May 5 – May 14

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

• ~~Stage Pre-E (Temporary Accommodations): Through April 12th~~

- **Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – July**
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): July – October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Recent Milestones

- A gravel path is available to the public that connects Glacier Valley to the pedestrian overpass so users no longer have to cross FHR travel lanes at grade.
- Ochalla & Traceway signal poles have been installed
- Northbound half of box culvert repair has been completed
- S. Limits for Glacier Rd has been graded

Traffic Alerts:

- Brendan Ave – Traceway and Post Rd intersection
 - Traffic remains bidirectional using the existing SB lanes while NB is reconstructed
- Upcoming:
 - Beltline to Traceway: Daily lane closures for the streetscaping operations. The work to install the plantings is ongoing and will continue into next week.
 - Outside lane closures to install remaining traffic signal installations at Traceway and Ochalla will start when the median streetscaping closures end (next week).

Plan Ahead: Three-week construction outlook

- Remaining Week
 - Structures: Cure time & install waterproofing
 - Roadway: Grading south of Caddis north (change from previous plan)
 - Storm Sewer: 10 Series north of Glacier – on hold at north until hydrant lateral under 54" RCP is resolved. Then continue water & storm sewer installation working south of the box culvert
 - Watermain: Hydrant (551+15) & Hydrant north of Breckenridge (pushed into this week) & requires MGE to hold pole
 - Electrical: Install Traceway & Ochalla traffic signal poles
 - Streetscaping: Install GWC – Traceway, daily closures (9-3)
 - Signing – Install signs on traffic signal poles at GWC, Post, and Roundabout
- Week of 5/10
 - Structures: off site
 - Roadway: Breckenridge toward Caddis
 - Storm Sewer & Water: Caddis to Glacier Valley, with Roadway behind
 - Water: Live Tap on Monday 5/10
 - Streetscaping: Complete (2nd Week)
 - Electrical: Potentially install signal mast arm at Ochalla and Traceway
 - Televis storm

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

