

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates!

STAY INFORMED: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: June 9 – June 18

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

• ~~Stage Pre-E (Temporary Accommodations): Through April 12th~~

- **Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – June 28th**
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): June 28th – October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Recent Milestones

- Finished installing concrete pavement at McKee intersection
- MGE and all the associated utilities are moved off the existing poles and those poles have been removed

Traffic Alerts:

- Current Conditions:
 - SB Fish Hatch left turn at E. Cheryl is closed (both SB thru lanes are open)
 - Glacier Valley at Cahill is closed
 - Motorists can access Glacier Valley from south across from Mickelson Pkwy
 - Temp gravel path connection to overpass will remain available (but at-grade crossing at intersection will be closed) this week
 - GWC at Beltline Frontage Road (between FHR and Bryant Rd roundabout) is closed through Friday, June 11th at 3 p.m. to WB traffic who are detoured along Frontage Rd to Bryant where they can access GWC via the roundabout
- Upcoming Impacts:
 - Open E Cheryl Road once COM traffic can coordinate the traffic signal revisions (anticipate next week)
 - Temp gravel bike path connecting Glacier Valley to pedestrian overpass will be closed next Wed & Thursday for paving operations
 - Monday, June 28th – anticipated switch to Stage F where traffic is shifted to newly constructed NB lanes so SB lanes can be reconstructed

Plan Ahead: Three-week construction outlook

- Remaining Week
 - Roadway:
 - Fine grading
 - Prepare topsoil & work behind curb
 - Electrical: Continue installing bases & handholes behind topsoil
 - Finish concrete
 - Begin restoration
 - Complete E. Cheryl work
- Week of 6/14
 - Asphalt paving
 - Complete remaining traffic signal work
 - Start pulling traffic signal wire at Ochalla & Traceway
- Week of 6/21
 - Restoration & remaining electrical
 - Install street lighting
 - Temporary pavement marking for Stage F

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

