

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates! *STAY INFORMED*: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: July 14 – July 23

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- ~~Stage Pro-E (Temporary Accommodations): Through April 12th~~
- ~~Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – June 28th~~
- **Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): June 28th – October**
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Recent Milestones

- Stage F is underway

Traffic Alerts:

- Current Conditions:
 - Stage F - Traffic shifted onto new NB (eastern most) lanes, SB lane being reconstructed
 - Traceway to Greenway Cross – NB bus lane closed (access to bus stops is maintained) (T 7/12 & W 7/13)
- Upcoming Impacts:
 - **Anticipate closing Cahill intersection Monday, Monday, 7/26 – Friday, 8/6 (with High Ridge & Caddis remaining open)**
 - **Anticipate closing High Ridge intersection, Monday 8/9 – Friday, 8/20 (with Cahill & Caddis remaining open)**

Plan Ahead: Three-week construction outlook

- Remaining Week
 - Removals & Grading:
 - Relocate north of High Ridge and work to north limits (Box Culvert)
 - Crushing pavement
 - Storm Sewer & Water:
 - Mobilize and start installations north of High Ridge, then jump to McKee
 - Sawcut box culvert inlet
 - Electrical:
 - Install available NB lights (then waiting on retrofit materials), pull remaining traffic signal wire north of Traceway, and install conduit alongside IGE grading operation
 - Utilities relocating conflicts
- Week of 7/19
 - Structures:
 - Modular block wall (R-13-355)
 - Box culvert & pedestrian bridge
 - Storm Sewer & Water:
 - Finish McKee intersection, then work north, grading follows
 - Electrical:
 - Install conduit alongside IGE grading
 - Retrofit light poles (if material delivered)
- Week of 7/26
 - Concrete crews potentially mobilize to start pavement at McKee intersection and ancillary work at Cahill

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

