

## **FISH HATCHERY ROAD CONSTRUCTION UPDATE**

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates! *STAY INFORMED*: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

### **Weekly Construction Update: July 21 – July 30**

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

**Overall Project Summary:** Reconstruct FHR from Traceway Drive south to Brendan Avenue

- ~~Stage Pro-E (Temporary Accommodations): Through April 12<sup>th</sup>~~
- ~~Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13<sup>th</sup> – June 28<sup>th</sup>~~
- **Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): June 28<sup>th</sup> – October**
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

### **Traffic Alerts:**

- Current Conditions:
  - Stage F - Traffic shifted onto new NB (eastern most) lanes, SB lane being reconstructed
- Upcoming Impacts:
  - **REVISED: Closing Cahill intersection Tuesday, 7/27 – Saturday, 8/7 (with High Ridge & Caddis remaining open)**
  - **Anticipate closing High Ridge intersection, Monday 8/9 – Friday, 8/20 (with Cahill & Caddis remaining open)**

### **Plan Ahead: Three-week construction outlook**

- Structures:
  - R-13-355 Modular block wall, B-13-872 Bridge, and B-13-327 Box
- Removals & Grading:
  - Finish rocking north of High Ridge
  - Remove pvmt from Caddis to Cahill
  - Later part of week, finish remaining segment at McKee
- Storm Sewer & Water:
  - Start McKee intersection Tuesday, then work north
  - Possible second crew working McKee to Cahill
- Electrical:
  - Install conduit alongside IGE grading
  - Retrofit light poles (if material delivered)
- Week of 7/26
  - Close Cahill Tuesday, 7/27
  - Structures:
    - R-13-355 wall, B-13-872 Bridge, B-13-327 Box
  - Removals & Grading:
    - Excavate & Rock north of McKee & Cahill
  - Storm Sewer & Water:
    - Finish Cahill, continue working north
  - Electrical:
    - Install conduit alongside IGE grading
  - Concrete:
    - Trim McKee pvmt mid-week
- Week of 8/2
  - Finish Cahill – Concrete, and HMA paving
  - Concrete pavement at McKee starting
  - Storm & grading continue working north
  - HLS finishing R-13-355
  - Lunda finishing box rehab work, possibly start fixing cracks

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

