

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates! *STAY INFORMED*: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: August 18 – August 27

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- ~~Stage Pro-E (Temporary Accommodations): Through April 12th~~
- ~~Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – June 28th~~
- **Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): June 28th – October**
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Traffic Alerts:

- Current Conditions:
 - Stage F (Traffic shifted onto new NB lanes, SB being reconstructed)
 - High Ridge Trail intersection remains closed through Saturday, 8/21
- Upcoming Impacts:
 - Thursday, Aug 19th & Friday, Aug 20, SB bus lane and outside/right lane between Post & Traceway closed daily, 6:30 am – 3:30 pm to install the R-356 & 358 railings
 - Madison Metro is adding a new temp bus stop along WB McKee at Triverton Pike Drive (NE corner) with service starting Monday, Aug 23
 - Anticipate switching Caddis Bend traffic to south half prior to Labor Day

Plan Ahead: Three-week construction outlook

- Remaining Week
 - Structures: R-13-355 wall – finish setting block, pour coping
 - Railing: R356 & 358 Railing Wed, Thurs & Fri
 - Removals & Grading: Finish High Ridge and start grading behind curb
 - Electrical: Install conduit alongside IGE grading
 - HMA – install binder at HR intersection
 - Concrete:
 - High Ridge - curb and sidewalk
 - McKee - finish curb and start filling pavement gaps
- Week of 8/23
 - Focus on south half of Caddis (storm, water, and grading)
 - Prep subgrade behind curb (outside and medians)
 - Electrical – start forming and pouring bases
 - Structures: Finish R-355 coping
 - Bottom block can be stained (before backfilling)
 - Concrete – McKee concrete (end of week)
- Week of 8/30
 - Mon/Tues – Finish south half of Caddis
 - Electrical, concrete, paving
 - Address any remaining restoration & electrical behind concrete from last week

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

