

SYENE ROAD CONSTRUCTION UPDATE

Forward this email to family, friends, and co-workers who travel to this area and encourage them to [sign up](#) for project email updates! STAY INFORMED: Syene Road [project website](#) and connect through [Facebook](#), [Twitter](#), and [YouTube](#).

Weekly Construction Update: October 18 – October 25

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses.

Overall Project Summary: Reconstruct Syene Road and East Cheryl Parkway

- Stage 1A – (Reconstruct east side of Syene Rd near E. Cheryl Pkwy and eastern portion of E. Cheryl Pkwy) September 12 – October 14
- Stage 1B – (Reconstruct intersection of E. Cheryl & Syene Rd with complete closure) October 14 to November 15
- Stage 1C – (Reconstruct west Syene Rd near E. Cheryl Pkwy) November 15 to Spring 2023. Traffic will utilize new Syene Rd lanes on west side.

Traffic Alerts

Current Conditions

- Stage 1B (Syene Rd and E. Cheryl Pkwy) Access maintained for local businesses
 - Northbound and Southbound Syene traffic detoured around work zone
 - Northbound Syene local traffic remains open through work zone to the Kwik Trip driveway. Expect short delays, lane shifts and aggregate driving surfaces
 - E. Cheryl Pkwy detoured around work zone.

Upcoming Impacts

- Week of October 30th
 - Asphalt paving on closed portions of the project. Northbound Syene traffic to local businesses will be flagger controlled during this time.

Plan Ahead: Three-week Construction Outlook

Week of 10/16

- E. Cheryl Pkwy. Eastern Leg – Complete concrete curb and gutter
- Complete storm sewer along NB Syene Road
- Roadway removals along SB Syene Road
- Storm sewer and watermain along SB Syene Road
- Begin concrete work along NB Syene Road
- Begin Swan Creek Pond extension grading

Week of 10/23

- E. Cheryl Pkwy. Eastern Leg – Complete remaining road work for paving
- Median electrical installation
- Continue storm sewer along SB Syene Road
- Continue Swan Creek Pond extension

Week of 10/30

- Complete remaining concrete work along NB Syene Road
- Asphalt paving for closed portions of the project
- Continue storm sewer along SB Syene Road

