



# Valley View Retention Pond

## Progress Report #3

August 1<sup>st</sup> to October 31<sup>st</sup>, 2012

DNR Grant Number: USP-LR08-13225-12 B Total Grant Amount: \$100,000.00

Project Contact: Rick Eilertson, Environmental Engineer, 270-4264,  
[rick.eilertson@city.fitchburg.wi.us](mailto:rick.eilertson@city.fitchburg.wi.us)

This Progress Report was prepared by City of Fitchburg staff to keep residents, businesses, elected and appointed officials, and the Wisconsin Department of Natural Resources (WDNR) informed about the status of the Valley View Detention Pond.

### Background of the Valley View Retention Pond

The City of Fitchburg applied to WDNR for an Urban Non-Point Source & Storm Water (UNPS & SW) Planning Grant on May 2, 2011 for the construction of the Valley View Detention Pond. WDNR notified Fitchburg on February 10, 2012 that the grant was successful and that Fitchburg would be eligible for grant funding for the January 1<sup>st</sup>, 2012 to December 31, 2013 time period. The pond itself is part of a larger City of Fitchburg Post/Index Rd. extension. The Valley View Retention Pond is located at the northwest corner of the newly constructed intersection of Post Rd and Index Rd.

### Project Milestones from August 1<sup>st</sup> to October 31<sup>st</sup>, 2012

Week of August 20<sup>th</sup>, 2012 – 6-12" riprap was excavated, lined with fabric, and installed per plan along the east and west sides of the pond by RG Huston crews. Following this excavation and installation, Iverson (sub-contractor) crews laid the erosion mat surrounding the pond. Additionally, the release structure had been improperly constructed and required a 12" hole which was corrected at this time. The structure was set and concrete channels poured.





# Valley View Retention Pond

## Progress Report #3

August 1<sup>st</sup> to October 31<sup>st</sup>, 2012



Views of the erosion matting and constructed pond on August 23, 2012



# Valley View Retention Pond

## Progress Report #3

August 1<sup>st</sup> to October 31<sup>st</sup>, 2012

---

September 27<sup>th</sup>, 2012 - A pay request was received from RG Huston including all the pond associated costs which included...

- 22% of total unclassified excavation
- Release structure installation
- Erosion mat, Class I, Type A
- 6" topsoil spread
- Seed and fertilizer
- 6"-12" Riprap Pad w/ Fabric 18" deep

October 24<sup>th</sup>, 2012 – A reimbursement request was submitted to the WDNR for expenses related to engineering and construction of the Valley View Detention Pond and property acquisition expenses for pond construction.