



2019 Fitchrona Road / Nesbitt Road Roundabout Construction

Department of Public Works Update

August 2, 2019

Project information: Construction of a single lane roundabout, storm sewer upgrades, watermain relocation, and lighting upgrades.

Timeline: Construction July 10 - October 2019

Road Closures, Vehicle Traffic: Intersection is closed to through traffic. A [signed detour](#) is posted. Alternate travel routes ridesharing, transit, and nonmotorized travel is encouraged to reduce congestion during this time. Plan ahead for backups and delays near PD/McKee

Business and Resident access: Refer to [July 10](#) Construction Update. The routes are take more time to get there, but the welcoming business staff appreciate the special trip you made!

Property owners in the construction zone may experience temporary closures while working in front of driveways. Please coordinate with the **project inspector** to inform of your daily activities and deliveries.

Communication: Refer to [July 10](#) Construction Update. Sign up for [Notify Me](#) to receive notices of project update changes.

Contact Information:

Project Inspector

Brian Bilstad
AECOM
608-335-9648
Email: brian.bilstad@aecom.com

City of Fitchburg Project Manager

Bill Balke
City of Fitchburg
5520 Lacy Road
608-270-4264 (Office)
608-215-6239 (Cell)
Bill.balke@fitchburgwi.gov

AECOM Project Manager

AECOM
Tyler Tkchuk
608-836-9800 (Office)
Tyler.tkchuk@aecom.com

Contractor Project Manager

Frank Wizner
Integrity Grading and Excavating

Business Outreach Coordinator

Cindy Jaggi
608-712-1980
cjaggiedp@tds.net

Project Page Link

www.fitchburgwi.gov/Roundabout

Notify Me

<http://www.fitchburgwi.gov/list.aspx>

Project Updates: Refer to [July 10](#) Construction Update Info. Excavation to shape the roundabout was 90% completed in about half the estimated time. The water and stormsewer crew had been scheduled to start the week of August 5, and had other scheduled commitments. This left a gap of time with no construction occurring.

Watermain Shutdown. The attached map shows the area that will be effected by the shutoff. It will occur on **Wednesday, August 7, from 9am-1pm weather permitting.** Those affected by the shutoff will receive a door hanger 24-hours in advance. Please begin to check your door for the notice beginning on August 6th. If you don't see a notice on your door by 5pm, the shutoff was rescheduled for the next available construction window.

Business Resources:

Construction Survival Guide:
http://www.veronaroad.info/media/1056/verona-road-project-in-this-together-program-packet_june-2014.pdf

Directions and Mapping

[DCI Maps](#) allows you to create custom direction maps to your business.



Two Week Outlook:

Week of 8/5/2019: Storm Sewer Installation and Watermain Relocation.

Week of 8/12/2019: Storm Sewer Installation.

Important Dates

August 7 – Watermain shutdown beginning **9 am** for 4 hours. See attached map.

