



City of Fitchburg

Erosion Control and Stormwater Management

Permit Application

Last Revised 3/19/2020

Permit # _____
Start Date: _____
Completion: _____
<i>Office Use Only</i>

Project Name: 2020 Thermo Fisher F.II Site Latitude/Longitude: 43.019771, -89.460739
Coordinates to 6 decimal digits req'd (e.g. 43.002512, -89.424248)

Site Address: 5225 Verona Road Parcel ID(s): 060905393452

Landowner Name, Phone & E-mail: James Gondek 608-819-1487 james.gondek@thermofisher.com

Landowner Address: 5225 Verona Rd Madison WI 53711

Applicant Name, Phone & E-mail: Thermo Fisher Scientific James Gondek 608-819-1487

Designer Name, Phone & E-mail: Ruekert - Mietke Jason Lietha 608-819-2600 jlietha@ruekert-mietke.com

Contractor Name, Phone & E-mail: Integrity Grading & Excavating Inc. Frank Wizer 713-359-4042

Total Disturbed Area (this project): <u>100,500 s.f.</u>	Total New Impervious Area added since 8-22-01: <u>n/a</u> s.f.	
Total Redeveloped Area (this project): <u>s.f.</u>	Total New Impervious Area (this project): <u>n/a</u> s.f.	
	Total Impervious Area (after project): <u>n/a</u> s.f.	

Proposed Permit Fee for Plat Projects*

<input type="checkbox"/> Erosion Control Only <small>(check only one)</small> (EC Base Fee = \$200) (EC Amendment Fee = \$100)	<input type="checkbox"/> Erosion Control and Stormwater Management (EC+SWM Base Fee = \$200 + \$400 = \$600) (EC+SWM Amendment Fee = \$300)	<input type="checkbox"/> Stormwater Management Only (SWM Base Fee = \$400) (SWM Amendment Fee = \$200)
-----------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------

Total Disturbed Area (this project): _____	s.f. x	\$0.005	/s.f. =	\$
Total New Impervious Area (this project): _____	s.f. x	\$0.010	/s.f. =	\$
Total Redeveloped Impervious Area (this project): _____	s.f. x	\$0.005	/s.f. =	\$

Permit fee of \$ _____ received by _____ on _____		Base Fee = \$ _____
name	date	(see above)
		Total Permit Fee = \$ _____

Make checks payable to "City of Fitchburg." Permit fee must be paid before Dane County review will begin.

Fees DOUBLE if work starts before permit is approved.

Note: Maximum length of permit duration is 3 years from permit start date.

* Plat projects include initial grading and infrastructure construction for plats. Development of individual lots within a plat are not considered "Plat projects" for the purposes of permit fee calculation.

Proposed Permit Fee for non-Plat Projects

<input checked="" type="checkbox"/> Erosion Control Only <small>(check only one)</small> (EC Base Fee = \$275) (EC Amendment Fee = \$100) Plus actual costs**	<input type="checkbox"/> Erosion Control and Stormwater Management (EC+SWM Base Fee = \$450) (EC+SWM Amendment Fee = \$100) Plus actual costs**	<input type="checkbox"/> Stormwater Management Only (SWM Base Fee = \$375) (SWM Amendment Fee = \$100) Plus actual costs**
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------

**In addition, the applicant shall pay the actual costs incurred by the City from any consultant or agent with whom the City may contract to provide services relating to the administration of this Code. The City shall bill the applicant for such charges, which shall be paid within thirty (30) days. Any unpaid charges shall be assessed to the subject property as a special charge pursuant to Wis. Stats. 66.0627 and placed on the tax roll.

Make checks payable to "City of Fitchburg." Permit fee must be paid before Dane County review will begin.

Base fee DOUBLES if work starts before permit is approved.

Landowner or Applicant Signature: Date: 3/25/2020

Reviewed by: _____ Date: _____

Conditionally Approved by City Engineer: _____ Date: _____

Submit 1 electronic copy of Permit Application, Report, and Plans (11"x17" max. size) to: dakota.dorn@fitchburgwi.gov, claudia.zuy@fitchburgwi.gov, and Merger.Elliott@countyofdane.com. Submit permit fee to: Fitchburg Public Works Department, Attn: Environmental Engineer, 5520 Lacy Road, Fitchburg, WI 53711.

2020 Thermo Fisher Fill Site

Stormwater Management and Erosion Control Narrative

Prepared by: Ruekert & Mielke, Inc.

Prepared: March 19, 2020

Introduction

This narrative, along with the submitted plans, will present the stormwater management and erosion control practices associated with the 2020 Thermo Fisher Scientific (TFS) fill site project and demonstrate their capability of meeting the stormwater management and erosion control requirements.

Narrative

The Wisconsin Department of Transportation's (WisDOT) Fish Hatchery and County Rd PD project improvements to the next phase of this project involve the excavation of approximately 100,000 cy of existing site soils and placement of this material onto an existing property on the Thermo Fisher Scientific (TFS) campus.

The TFS property that will be receiving the fill is currently undeveloped and contains mostly grass and tree cover. The contractor will bring material to the site and compacted in 12" lifts. Once fill operations are set to grades, the site will be seeded and slopes will be properly be re-established with erosion matting.

This project will result in three phases. The contractor will fill each phase according to the grading plan and restore each phase prior to moving on to the next phase.

The result of this project will be no increase in impervious area. **Therefore, no new stormwater BMP's are proposed for the project.**

No alteration of stormwater drainage or storm sewer is anticipated with this project. **Therefore, no stormwater modeling calculations will be submitted with this project.**

No slopes in either the existing or proposed conditions are greater than 20% grade for more than 50' in length.

Long term maintenance of the site will generally include mowing operations. Side slopes of the fill area shall be inspected by the owner at least every six months to ensure that no erosion has occurred.

MEMO

TO: Alder Krause and City Staff, City of Fitchburg

FROM: Brian E. Toczyski

DATE: April 13, 2020

SUBJECT: 2020 Thermo Fisher Fill Site

The landowner and developer understand the concerns from the City staff, Alderpersons and the adjacent residents. This memo is intended to provide additional information to address the concerns of those groups. Along with this memo, we have provided responses to the City public works and planning teams. We have also continued to work on providing additional information as requested to Dane County in regard to the storm water and erosion control review.

Storm water study requirement – City staff contacted Ruekert & Mielke, Inc. on April 2, 2020 and indicated they were anticipating on meeting with the City of Madison staff to discuss storm water and impacts within this watershed from this potential project. City staff notified Ruekert & Mielke, Inc. on April 3, 2020 and indicated that after further discussion, a storm water management plan for this submittal was not required by the applicant.

Tree removal impacts runoff – At the direction of Dane County, we have revised the plans to provide prairie seeding for the final restoration. It is our understanding that the county has required this restoration to account for vegetation that has a higher water absorption rate to account for the removed vegetation.

Capital City Trails impacts – At this time there will be no impervious area added to the fill sites. The storm water drainage paths will remain the same as they are today. By introducing prairie seeding and flattening much of the slopes on the site, it is anticipated that the runoff time of concentration will be increased. This will allow water to be absorbed by the prairie planting and increase the time it takes for the water to leave the fill site. These improvements should result in a beneficial improvement.

Hours of operation – This question has been addressed in the staff responses.

Fill content - This question has been addressed in the staff responses.

Future development – At this time there are no development plans. The landowner is aware of the planned uses assigned to this area.

BET:cal



CITY OF FITCHBURG
PLANNING DEPARTMENT
5520 LACY ROAD
FITCHBURG, WI 53711
(608) 270-4200
FAX: (608) 270-4275
EMAIL: planning@fitchburgwi.gov

Application: ECSWM Permit
Property Location: Outlot 4 CSM 15033
Review Date: April 7, 2020
Planning Staff Review #1

Planning staff has reviewed your submitted Final Plat request for property associated with Outlot 4 CSM 15033. The following comments are based on this review. Please respond to each item with a detailed written response, along with appropriate updated plans; by 5:00 p.m. on Tuesday, April 14th or sooner. Further comments or questions may arise as additional review occurs.

1. What is the timeline for beginning and completing proposed activities?

Response: Total project filling activities are for approximately 100,000 CY total for the entire site. The site is proposed to be filled in three phases.

Phase 1 - Material coming from existing County Rd PD project will be placed from mid-April to end of August of 2020. Approximately 40,000 CY.

Phase 2 – Material coming from the new construction County Rd PD project will be placed from August to November of 2020. Approximately 35,000 CY.

Phase 3 - Material from the Fish Hatchery project will be placed next year in 2021 when that project starts. Approximately 25,000 CY.

The site will be stabilized as the contractor places material per the plans and dates.

2. Describe the hours of operation that trucking, compaction, and filling the site will take place. Will there be any lighting during fill / compaction operations? We do not anticipate allowing any overnight trucking or crushing.

Response: There will be no overnight trucking or crushing on site. Hours of trucking and placing fill on the site will be approximately 7:00 AM to 6:00 PM as allowed by the project construction. The access road to the site will be maintained to prevent rutting or erosion to occur. If the contractor cannot access the site due to conditions, hauling will not occur to that location. Based on anticipated hours of operation, lighting will not be used.

3. How many trucks are anticipated to enter the site per hour / per day?

The contractor anticipates approximately 50-100 trucks per day. This also depends on the availability of trucks from other companies. There will be times during the project when fill will be needed so the project will balance out, and will not constantly be hauling fill to the fill site location.

4. Please further describe the existing topography of the site. Describe whether the final grade and topography will be appropriate for future development. The future land use map identifies the north end of the site as Industrial-Commercial and the south end of the site as Park-Conservancy.

Response: At this time, future development is not planned, only filling operations of the site as proposed. The fill operations will be focused on compacted fill in 12-inch layers so to be suitable for future development if or when it may occur. The final site will be potentially available for future development as noted on the future land use map. The area of this parcel to the south is not anticipated to be disturbed or impacted by the proposed filling operations except for the access road. Existing topography shows the site sheet flowing to the northeast/east side of the parcel. This entire parcel is pervious and will remain 100% pervious. Once water leaves the site, it flows through Dawley Park to the adjacent pond where it discharges. That same flow route will not be changed off site. Proposed contours still show most of the site sheet flowing to the east. The storm water that hits the western slopes will be conveyed around via a ditch to still drain on the east side of the parcel. Water will not drain across the adjacent bike path.

5. The method and manner of fill placed shall be appropriate for future planned use. Describe the compaction that will occur as fill is placed (size of compacted material...)

Response: The existing vegetation will be cleared on the site and topsoil stripped and stockpiled for reuse after the fill operations. The contractor will have a fill agreement with the landowner. Fill being placed will be required to be dirt, sand or rock and not contain any construction waste including concrete or hydric soils. Compaction is required to meet WISDOT section 207 for embankment fill and is to be tested at contractor's expense and slopes can't exceed 3:1. The agreement also requires no ponding, no impact to existing drainage patterns and all required permits from WDNR, WISDOT and local agencies. The agreement also requires the contractor to correct any damage to properties they access to and across, provide dust control measures as required, clearing and provide any traffic control as needed.

6. Consider neighborhood outreach prior to the Plan Commission meeting. Holding an in-person neighborhood meeting is not advised / difficult given the current pandemic situation, however other methods of outreach may be possible.

Response: Other means such as a formal letter or flyer can be mailed to the residents and information posted on the City website for additional information for hours of operation and what the residents can expect.

7. The ordinance standards note that the plan should not cause substantial change to the existing grades such that there will be a negative effect on the direction, velocity and amount of stormwater flow from the site onto public waterways, drainage channels or to adjoining or nearby lands. Residents have expressed concerns regarding impact on the adjacent bike path (aesthetics and flooding concerns) as well as on nearby conservancy and natural areas. Please comment.

Response: The north end of the site zoned Industrial-Commercial is the area receiving the fill. The Park-Conservancy will remain undisturbed. Storm water from the east side of the bike path will be conveyed along the ditch and around the fill area to the existing drainage channel. Existing flow will not be increased as the pervious area is not changing. Slopes will increase and native seed and erosion matting as specified by Dane County have been implemented in the plans.

8. What will landscaping and restoration look like adjacent to the bike path after final grading?

Response: The site plan shows that the new site will not have any grading within 40 feet of the current bike trail. After 40 feet, an embankment of 8-10 feet in height will exist and be seeded with prairie grasses. The embankment will be 3:1 or flatter in slope. The site will not be observable from the Capital City Trail because the fill will be more than 200 feet from the existing trail separated by wooded land.

9. Resident question: Does the access point already exist from McKee Road?

Response: Yes, currently there is a curb cut with an existing gravel driveway. This is where the trucks will enter and leave the site once the tracking pad is established. The entire curb along the north side of the road will end up being replaced during the reconstruction of McKee Road this year.

10. Resident question: Were other site alternatives considered?

Response: This site is the closest available to both projects that can accept this fill. This limits the amount of trucking needed, which in turn eliminates excess use of fossil fuels and emissions. There are various other sites that are much farther from this project, that would be capable of accepting some of this excess soil, but none that can receive all the excess soil from these projects. Discussion between the contractor and the property owner about this site have been ongoing since early 2019. Without this site being a factor, the cost of these projects would have been substantially higher.

11. Resident question: Was there any study of tree quality, particularly around the perimeter of the proposed filling / grading?

Response: No, since the closest housing development is approximately 600 feet from the fill area and the Capital City Trail is 200 feet from the fill area. It was not anticipated that tree clearing would have a direct impact on the public or adjacent properties.

**Thermo Electron Scientific ECSWM Permit
OL 4 of CSM 15033
Public Works Review #1**

The following comments are based on the ECSWM Permit application submitted by Brian Toczyski, Agent for Thermo Electron Scientific Instruments LLC dated 3/24/20 for OL 4 of CSM 15033. TF 4-3-20; BB 03-31-20; TB 4-1-20; CG 4-2-20; MB 4-6-20. Additional comments beyond these may be required on future reviews.

General Comments

1. None

Transportation Comments

1. During the McKee Road reconstruction, left turns across traffic will be prohibited. The site driveway will continue to operate as a right in-right out access. (BB)

Response: Acknowledged. This will create a scenario where trucks will have to make U-turns to enter and leave the site. I think allowing us to remove the median curb and have a staging area to allow left turns in and out, as traffic allows with traffic control, will create safe conditions for the truck drivers and also the public.

Water Main and Sanitary Sewer Comments

1. None.

Erosion Control and Storm Water Management (ECSWM) Comments

1. A new Erosion Control Permit application will need to be submitted to the Fitchburg Public Works Department for review and approval. The ECSWM application and information on requirements can be found at: <http://www.fitchburgwi.gov/231/ECSWM-Requirements>.

Response: A new permit application was submitted and is attached here for your review.

2. Proposed grades cannot block offsite water that drained through the lot in pre-development conditions. Localized ponding should not be created, and drainage of offsite properties should not be impacted by proposed development. The proposed grading will significantly change from the existing. Current sheet flow to the northeast will now become a channel flow to the southeast. Ensure the new flow path will not impact off site downstream properties. (BB)

Response: The existing drainage is sheet flow to the east for the majority of the site with concentrated channel flows on the north and south ends of the proposed fill area. The proposed contours are tied in to existing contours approximately 10 feet off the property lines. Water conveyed off the west side (approximately 10%) slope will reach a designed ditch to run north or south

**Thermo Electron Scientific ECSWM Permit
OL 4 of CSM 15033
Public Works Review #1**

and conveyed around the fill area back to its original discharge location on the parcel. The sheet flow from the top and the east side will drain accordingly as that directional flow is unchanged from existing. In addition, the slope will be flatter for most of the drainage path and will increase runoff time of concentration. Berms and sediment traps have been added to the plan per the review done by the WDNR. The site will remain 100% pervious and downstream properties are not anticipated to be impacted.

3. Adjust USLE start date to reflect approval dates. (BB)

Response: Dates adjusted.

4. Submit USLE exhibit showing the critical flow path. (TB)

Response: The critical path for the USLE is noted by an arrow on sheet EC-01. This was also requested from Dane County.

5. Label proposed slopes. (TB)

Response: Proposed slopes labeled on sheet GR-01.

6. Permanent stabilization with deep rooted, native vegetation is required to reduce off-site runoff. (CG)

Response: Agrecols Shortgrass Prairie seed for medium soils as specified by Dane County as a native vegetation for the entire site has been added to the plans.

7. Minimize disturbed area to the maximum extent practicable. (MB)

Response: Acknowledged. Project was designed in a manner to minimize erosion and restoration by incorporating phases and increasing the depth of fill to lessen the footprint required for vegetation removal.

8. Haul route to site shall be maintained to prevent excessive rutting and potential erosion and tracking. Access route shall be restored at completion of project. (MB)

Response: There is an existing access road and it will be improved to support truck traffic. The access road will be maintained so that trucks will be able to reach the fill site under ideal conditions. If weather plays a roll in changing the accessibility, the contractor will make necessary improvements to the road to prevent erosion, rutting and tracking. Equipment for maintaining the road will be a grader or dozer and roller. Restoration will be completed at the end of the project.

**Thermo Electron Scientific ECSWM Permit
OL 4 of CSM 15033
Public Works Review #1**

9. Update plans with any required or recommended changes that come during Erosion Control Permit Review/Approval. (MB)

Response: Acknowledged. Some revisions have already been made in the review process for Dane County as required for the Phase 1 review. Further revisions will be made as required by the review.



Site Location



Surface Water Data Viewer Map



Legend	
	Wetland Identifications and Confirmations
Wetland Class Points	
	Dammed pond
	Excavated pond
	Filled excavated pond
	Filled/draind wetland
	Wetland too small to delineate
Filled Points	
Wetland Class Areas	
	Wetland
	Upland
Filled Areas	
Wetland Class Points	
	Dammed pond
	Excavated pond
	Filled excavated pond
	Filled/draind wetland
	Wetland too small to delineate
Filled Points	
Wetland Class Areas	
	Wetland
	Upland
Filled Areas	
	NRCS Wetspots
	Maximum Extent Wetland Indicators
	Municipality
	State Boundaries
	County Boundaries
Major Roads	
	Interstate highway
	State Highway
	US Highway
County and Local Roads	

Notes

DISCLAIMER: The information shown on these maps has been obtained from various sources, and are of varying age, reliability and resolution. These maps are not intended to be used for navigation, nor are these maps an authoritative source of information about legal land ownership or public access. No warranty, expressed or implied, is made regarding accuracy, applicability for a particular use, completeness, or legality of the information depicted on this map. For more information, see the DNR Legal Notices web page: <http://dnr.wi.gov/legal/>



1: 7,920

NAD_1983_HARN_Wisconsin_TM



Apr 13, 2020 1:36pm PLOTTED BY: JKLIEVE SAVED BY: JKLIEVE
 IMAGES: esd0909d1; RM SQUARE_Full Color-Print;
 G:\CS\2018\280_Thermo Fisher Fill Site\dwg\Zapr-Construction Access-01.dwg
 G:\CS\2018\280_Thermo Fisher Fill Site\dwg\Zapr-Construction Access-01.dwg



7	A	 Waukesha • Kenosha • Madison Global Water Center • Fox Valley www.ruekertmielke.com	SECTION(S): 5SW
6	RUE		RANGE: 9E
5	E		TOWN: 8N
4	I		
3	S		
2	-		
1	O		
8	Z		

2020 THERMO FISHER FILL SITE PROPOSED CONSTRUCTION ACCESS ROUTE AND PHASING PLAN CITY OF FITCHBURG DANE COUNTY, WISCONSIN
© COPYRIGHT 2020 RUEKERT & MIELKE INC. DESIGNED BY: BET DRAFTED BY: JTK CHECKED BY: AWB DATE: APRIL 13TH 2020 FILE NO. 8280-10002.100
SHEET NO. GN-01

www.ruekertmielke.com



TOTAL FILL VOLUME = 101,100 CY
APPROX. PHASE 1 VOLUME = 40,000 CY
APPROX. PHASE 2 VOLUME = 30,000 CY
APPROX. PHASE 3 VOLUME = 30,000 CY

CONSTRUCTION SEQUENCE:

1. INSTALL TRACKING PADS WHERE SHOWN IN ACCORDANCE WITH WDNR TECHNICAL STANDARD 1057. MAINTAIN AND REINSTALL AS GRADING ACTIVITIES AND USAGE REQUIRE.
2. INSTALL 12" SILT SOCK WHERE SHOWN.
3. STRIP AND STOCKPILE TOPSOIL NECESSARY IN PHASES TO COMPLETE THE PROJECT PLANS. TOPSOIL SHALL BE STOCKPILED AT ENGINEER APPROVED STOCKPILE LOCATIONS AND SECURED WITH SILT FENCE AROUND THE PERIMETER AND STABILIZED WITH TEMPORARY SEEDING.
4. CONTRACTOR TO FILL AND GET GRADES ACCORDING TO PLAN AND STABILIZE SLOPES AS FILLING OCCURS. PHASE 1 TO BE COMPLETE BY JULY 1ST, 2020. CONTRACTOR TO PLACE FILL IN 12" COMPACTED LIFTS. EACH LIFT MUST BE COMPLETED WITHIN A 14 CALENDAR DAY WINDOW.
5. SLOPES 20% OR GREATER SHALL BE SEEDED AND STABILIZED WITH EROSION MATTING WITHIN 7 DAYS OF FINAL GRADING/DISTURBANCE. SEED MIXTURE MUST BE AT THE RATE OF 0.005 PSF WITH AGRECOLS SHORTGRASS PRAIRIE FOR MEDIUM SOILS. ALL OTHER AREAS THAT ARE NOT STABILIZED WITH EMATTING ARE TO REQUIRE THE SAME SEED MIXTURES AND MULCH FOR STABILIZATION.
6. ONCE FILL OPERATIONS ARE COMPLETE, CONTRACTOR IS TO IMMEDIATELY COMPLETE INSTALLATION OF EROSION CONTROL MATTING TO SIDE SLOPES OF THE FILL SITE. OTHER AREAS DISTURBED BY CONSTRUCTION NEED TO BE SEED BLANKETED TO PREVENT ANY EROSION. SEE CONSTRUCTION SCHEDULE FOR MORE INFORMATION.
7. CLEAN SITE OF ANY CONSTRUCTION DEBRIS.

GENERAL NOTES:

1. CLEAN TREES AND VEGETATION IN PROJECT AREA AND STRIP TOP SOIL BY PHASE.
2. ALL WORK SHALL BE IN COMPLIANCE WITH APPLICABLE ARTICLES FROM SECTIONS 1, 2, AND 3 AND DETAILS FROM THE CITY OF FITCHBURG'S STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION, DATE FEBRUARY 2019.
3. ISSUED EROSION CONTROL PERMIT IS FOR CONSTRUCTION ASSOCIATED WITH ONLY PHASE 1 AT THIS TIME.
4. EROSION CONTROL MEASURES MUST BE INSTALLED AND MAINTAINED AS WELL AS THE CONDITIONS OF THE ACCESS ROAD TO PREVENT FURTHER TRACKING AND EROSION DUE TO HIGH VOLUME OF TRUCKS.

Apr 13, 2020 1:37pm PLOTTED BY: JKLEIVE SAVED BY: JKLEIVE
IMAGES: esd0909d1; RM SQUARE_Full Color-Print;
C:\CS2_2018\2020_Thermo Fisher Fill Site\dwg\Zarf-Grading Plan-04.dwg

7	TOWN: SN	RANGE: 9E	SECTION(S): 5SW
6			
5			
4			
3			
2			
1			


Ruekert • Mielke
 Waukesha • Kenosha • Madison
 Global Water Center • Fox Valley
www.ruekertmielke.com

2020 THERMO FISHER FILL SITE
PROPOSED OVERALL GRADING AND EROSION CONTROL PLAN
 CITY OF FITCHBURG
 DANE COUNTY, WISCONSIN

© COPYRIGHT 2020 RUEKERT & MIELKE INC.
 DESIGNED BY: BET
 DRAFTED BY: JTK
 CHECKED BY: AWB
 DATE: APRIL 13TH 2020
 FILE NO.
8280-10002.100

SHEET NO.
GR-01

Apr 13, 2020 1:41pm PLOTTED BY: JKLIEVE SAVED BY: JKLIEVE
 IMAGES: esd0909d1: RM SQUARE_Full Color-Print: 2020
 G:\CS2_2018\289_Thermo Fisher\101022_2020_Thermo Fisher Fill\Shading\Zcst-Grading Plan-01.dwg



A		7	TOWN: 8N	RANGE: 9E	SECTION(S): 5SW
6	5	4	3	2	1
R	E	I	S	O	S

Ruekert • Mielke
 Waukesha • Kenosha • Madison
 Global Water Center • Fox Valley
www.ruekertmielke.com


2020 THERMO FISHER FILL SITE
PROPOSED PHASE 1 GRADING PLAN
CITY OF FITCHBURG
DANE COUNTY, WISCONSIN

© COPYRIGHT 2020
 RUEKERT & MIELKE INC.
 DESIGNED BY: BET
 DRAFTED BY: JTK
 CHECKED BY: AWB
 DATE: APRIL 13TH 2020
 FILE NO.
8280-10002.100

SHEET NO.
GR-02

www.ruekertmielke.com


Apr 13, 2020 1:42pm PLOTTED BY: JKLIEVE SAVED BY: JKLIEVE
 IMAGES: esd609d8d1_rm SQUARE_Full Color-Print
 C:\CS2_2018\289_Thermo Fishers\101002_2020_Thermo Fisher Fill Sitel\dwg\Zcst-Grading Plan-02.dwg




A		7	TOWN: 8N	RANGE: 9E	SECTION(S): 5SW
6	R	6			
5	E	5			
4	E	4			
3	S	3			
2	E	2			
1	S	1			
 Waukesha • Kenosha • Madison Global Water Center • Fox Valley www.ruekertmielke.com					
2020 THERMO FISHER FILL SITE PROPOSED PHASE 2 GRADING PLAN CITY OF FITCHBURG DANE COUNTY, WISCONSIN					
© COPYRIGHT 2020 RUEKERT & MIELKE INC.					
DESIGNED BY: BET					
DRAFTED BY: JTK					
CHECKED BY: AWB					
DATE: APRIL 13TH 2020					
FILE NO. 8280-10002.100					
SHEET NO. GR-03					

www.ruekertmielke.com

Apr 13, 2020 1:43pm PLOTTED BY: JKLEIVE SAVED BY: JKLEIVE
 IMAGES: esd0909d1: RM SQUARE_Full Color-Print: ...
 G:\CS2_2018\289_Thermo_Fish101002_2020_Thermo_Fisher_Fill_Site\dwg\Zcrl-Grading_Plan03.dwg



SEE SHEET GR-03 FOR PHASE 2



7	A
6	R
5	E
4	L
3	E
2	S
1	I
	O
	S

TOWN: 8N RANGE: 9E SECTION(S): 5SW


Ruekert • Mielke
 Waukesha • Kenosha • Madison
 Global Water Center • Fox Valley
www.ruekertmielke.com

2020 THERMO FISHER FILL SITE
 PROPOSED PHASE 3 GRADING PLAN
 CITY OF FITCHBURG
 DANE COUNTY, WISCONSIN


© COPYRIGHT 2020
 RUEKERT & MIELKE INC.
 DESIGNED BY: BET
 DRAFTED BY: JTK
 CHECKED BY: AWB
 DATE: APRIL 13TH 2020
 FILE NO.
8280-10002.100

SHEET NO.
GR-04


www.ruekertmielke.com




TEMPORARY BERM DETAIL
 EC-SWALE-01 2 NO SCALE



STONE WEEPER
 EC-RR-06 32 NO SCALE



CROSS SECTION



ELEVATION

TEMPORARY SEDIMENT TRAP DETAIL
 EC-SED-02 40 NO SCALE

7	TOWN: 8N	SECTION(S): 5SW
6	RANGE: 9E	
5		
4		
3		
2		
1		

Ruekert • Mielke
 Waukesha • Kenosha • Madison
 Global Water Center • Fox Valley
 www.ruekertmielke.com

2020 THERMO FISHER FILL SITE
 CONSTRUCTION DETAILS
 CITY OF FITCHBURG
 DANE COUNTY, WISCONSIN

© COPYRIGHT 2020
 RUEKERT & MIELKE INC.
 DESIGNED BY: BET
 DRAFTED BY: JTK
 CHECKED BY: AWB
 DATE: APRIL 13TH 2020
 FILE NO.
8280-10002.100

SHEET NO.
DT-01

