# FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to <u>sign up</u> for Project email updates! *STAY INFORMED*: Fish Hatchery Road <u>Project website</u> and connect through Facebook, Twitter and YouTube.

## Weekly Construction Update: August 4 – August 13

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

### Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- Stage Pre-E (Temporary Accommodations): Through April 12<sup>th</sup>
- Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13<sup>th</sup> June 28<sup>th</sup>
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): June 28th October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall 11/12/21

#### **Traffic Alerts:**

- Current Conditions:
  - Stage F (Traffic shifted onto new NB lanes, SB being reconstructed)
  - Cahill intersection closed Tuesday, 7/27 Saturday, 8/7
- Upcoming Impacts:
  - Anticipate closing High Ridge, Tuesday, 8/10 Saturday, 8/21
  - o Anticipate closing SB lane week of 16<sup>th</sup> to install R-13-356 rail (between Post & Traceway)
  - Traffic Signals at Traceway and Ochalla will be turned on Thursday 8/5

### Plan Ahead: Three-week construction outlook

- · Remaining Week
  - o Cahill remains closed until Saturday, 8/7
  - Structures:
    - R-13-355 wall Continue setting block
    - B-13-872 Bridge Clean truss, complete water cure on deck
    - B-13-327 Box Install sheet membrane and start epoxy crack sealing internal cell wall cracks
  - Removals & Grading:
    - Excavate & Rock from Pick'n'Save north toward Cahill and then onto High Ridge
  - Storm Sewer & Water:
    - Finish remaining storm runs, switch to hydrant installations mid-week
    - Water shutdown for hydrant install at NW corner of High Ridge (Cindy Jaggi working with IGE on notifications)
  - o Electrical:
    - Install conduit alongside IGE grading
    - Turn on Ochalla & Traceway signals (to flash initially, then on Thurs normal seguencing)
  - o Concrete:
    - Cahill curb and sidewalk
    - McKee pavement
  - HMA
    - Cahill intersection binder
- Week of Aug 9:
  - Close High Ridge intersection on Tuesday, 8/10
  - o Structures:
    - R-13-355 wall finish setting block, pour coping
    - B-13-327 Box Finish any remaining internal cell wall cracks
  - o Removals & Grading: Excavate High Ridge intersection
  - Storm Sewer & Water: Finish remaining storm runs at High Ridge
  - Electrical: Install conduit alongside IGE grading
  - o Concrete: Possibly curb at High Ridge
- Week of 8/16:
  - o Complete and reopen High Ridge intersection by end of week

The project field office is located at <u>2948 North Fish Hatchery Road, Fitchburg, WI</u>. If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

