

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates! *STAY INFORMED*: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: November 3 – November 12

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- ~~Stage Pre-E (Temporary Accommodations): Through April 12th~~
- ~~Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th—June 28th~~
- ~~Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): June 28th—End of October~~
- **Stage G (Medians, Daily closures with traffic split & using permanent lanes): October 25 – 11/12/21**

Traffic Alerts:

- Current Conditions:
 - Stage G (Traceway to Brendan): Monday 11/1 – Friday 11/5
 - NB FHR traffic remains in outside lane. Median lanes are current work zone.
 - SB FHR has been shifted to the median. Outside lanes are current work zone.
 - Beltline to Traceway
 - Monday, 11/1 – Friday, 11/5: SB & NB traffic is shifted to median lanes from 9 am to 3 pm, daily. Outside lanes become work zone during non-peak hours.
 - This Week:
 - Wed, 11/3 – Fri, 11/5, Greenway Cross, west of Fish Hatchery Road between Eggiman Road & Beltline Frontage Road, Daily Lane Closures from 9am-3pm: Traffic detoured along Frontage Road & Coho
- Upcoming Impacts:
 - Week of 11/8
 - Miscellaneous lane restrictions ahead of substantial completion (Friday, 11/12)

Plan Ahead: Three-week construction outlook

- Week of 11/1
 - Beltline – Traceway: punchlist (NB & SB outside lanes)
 - Finish streetscaping median (2nd week)
 - Mill & pave remaining asphalt (Friday)
 - Install remaining street lighting (along westside southbound lanes & at GWC)
 - Concrete to return and complete all remaining items (Thurs/Fri)
 - Complete GWC roundabout updates (remove & reconstruct island, street lights, epoxy)
- Week of 11/8
 - Complete any remaining streetscaping & restoration
 - Complete Signing
 - Epoxy
 - Remove traffic control and erosion control
 - Utility wrap up
 - Punchlist
- Week of 11/15
 - Punchlist
 - Ribbon Cutting Ceremony (TBD, Potentially 11/17 @ 1 pm)

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

