



Syene Road Reconstruction Weekly Update

July 15, 2025

[Project Website](#)

[Email and Text Updates](#)

Traffic Alerts

- 7/16-7/18: Access local businesses from Syene from the north and south

This Week

- Excavation and subgrade on McCoy
- Curb installation at Central Park, Ninebark, and Syene
- Excavation and subgrade between Central Park and W Clayton

Next Week

- Culverts and storm sewer north of W Clayton
- Concrete flatwork at Central Park, Ninebark, and Syene

Two Weeks

- Conduit installation north of W Clayton
- Paving at Central Park, Ninebark, and Syene

Project Contact

Ross Kahler, P.E.

Senior Transportation Engineer

ross.kahler@fitchburgwi.gov

608-270-4266