

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates!

STAY INFORMED: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: June 16 – June 25

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

• ~~Stage Pre-E (Temporary Accommodations): Through April 12th~~

- **Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – June 28th**
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): June 28th – October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Recent Milestones

- Fine grading base
- Removed & replaced cracked storm pipes, poured collars Monday
- Started seeding and restoring topsoil behind east curb

Traffic Alerts:

- Current Conditions:
 - Stage E w/ existing northbound lanes under construction
 - Southbound Fish Hatch left turn at E. Cheryl remains closed
 - Glacier Valley at Cahill remains closed
- Upcoming Impacts:
 - Open southbound FHR left turn at E. Cheryl Rd Thursday 6/16
 - **Flagged paving operations throughout the corridor**
 - **Monday, June 28th – anticipated switch to Stage F**

Plan Ahead: Three-week construction outlook

- Remaining Week
 - Pour curb gaps (from pipe rework) & televise new storm
 - Adjust manholes
 - Asphalt paving Friday & Saturday (4 days)
 - Continue restoration work
 - Pour overhead sign base
- Week of 6/21 –
 - Finish paving northbound lanes & temporary tie-ins, then:
 - Restoration, remaining electrical
 - Signing
 - Install street light poles
 - Temporary pavement marking for Stage F
- Week of 6/28
 - Traffic switch to northbound (eastern most) travel lanes
 - Start Stage F (reconstruct SB) removals

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

