

## **SYENE ROAD CONSTRUCTION UPDATE**

Forward this email to family, friends, and co-workers who travel to this area and encourage them to [sign up](#) for project email updates! STAY INFORMED: Syene Road [project website](#) and connect through [Facebook](#), [Twitter](#), and [YouTube](#).

### **Weekly Construction Update: November 09 – November 16**

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses.

### **Overall Project Summary:** Reconstruct Syene Road and East Cheryl Parkway

- Stage 1A – (Reconstruct east side of Syene Rd near E. Cheryl Pkwy and eastern portion of E. Cheryl Pkwy) September 12 – October 14
- Stage 1B – (Reconstruct intersection of E. Cheryl & Syene Rd with complete closure) October 14 to November 15
- Stage 1C – (Reconstruct west Syene Rd near E. Cheryl Pkwy) November 15 to Spring 2023. Traffic will utilize new Syene Rd lanes on east side.

### **Traffic Alerts**

#### **Current Conditions**

- Stage 1B (Syene Rd and E. Cheryl Pkwy) Access maintained for local businesses
  - Northbound and Southbound Syene traffic detoured around work zone
  - Northbound Syene local traffic remains open through work zone to the Kwik Trip driveway. Expect short delays and lane shifts
  - E. Cheryl Pkwy detoured around work zone.

#### **Upcoming Impacts**

- Week of November 13th
  - Intersection of E. Cheryl Pkwy. and Syene Road will be opened to traffic in all directions. Construction operations along Syene Road will continue.

### **Plan Ahead: Three-week Construction Outlook**

#### **Week of 11/06**

- Complete colored concrete on NB Syene Road and E. Cheryl Pkwy.
- Begin sanitary sewer work along Lacy Road
- Pave HMA on E. Cheryl Pkwy. and NB Syene Road
- Begin project restorations

#### **Week of 11/13**

- Open intersection of E. Cheryl Pkwy. and Syene Road to traffic on 11/15
- Complete sanitary sewer work along Lacy Road
- Continue storm sewer work along SB Syene Road
- Complete project restorations prior to winter shutdown

#### **Week of 11/20**

- No major work anticipated
  - Possible storm sewer work along SB Syene Road
  - Possible sanitary sewer work along NB Syene Road

