SYENE ROAD CONSTRUCTION UPDATE

Forward this email to family, friends, and co-workers who travel to this area and encourage them to sign up for project email updates! STAY INFORMED: Syene Road project website and connect through Facebook, Twitter, and YouTube.

Weekly Construction Update: November 18 – November 25

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses.

Overall Project Summary: Reconstruct Syene Road and East Cheryl Parkway

- Stage 1A (Reconstruct east side of Syene Rd near E. Cheryl Pkwy and eastern portion of E. Cheryl Pkwy)
 September 12 October 14
- Stage 1B (Reconstruct intersection of E. Cheryl & Syene Rd with complete closure) October 14 to November 18
- Stage 1C (Reconstruct west Syene Rd near E. Cheryl Pkwy) November 18 to Spring 2023. Traffic will utilize new Syene Rd lanes on east side.

Traffic Alerts

Current Conditions

- Stage 1C (Syene Rd and E. Cheryl Pkwy) Access maintained for local businesses
 - Northbound and Southbound Syene Road open with no restrictions
 - E. Cheryl Pkwy open in both directions with no restrictions
 - Flagging on Lacy Road for sanitary sewer work

Upcoming Impacts

- Week of November 28th
 - Syene Road to close between Lacy intersection and BP gas station. Access to local businesses will remain open. Anticipated length of closure to be 1.5 to 2 weeks.

Plan Ahead: Three-week Construction Outlook

Week of 11/13

- Complete temporary pavement markings for winter traffic pattern
- Open intersection of E. Cheryl Pkwy. and Syene Road to traffic on 11/18
- Complete sanitary sewer work along Lacy Road
- Complete project restorations prior to winter shutdown

Week of 11/20

No major work anticipated

Week of 11/27

- Closure of Syene Road between Lacy intersection and BP gas station
 - Sanitary sewer casing construction on closed roadway



