



2019 Fitchrona Road / Nesbitt Road Roundabout Construction

Department of Public Works Update

September 19, 2019

Project information: Construction of a single lane roundabout, storm sewer upgrades, watermain relocation, and lighting upgrades.

Timeline: Construction July 10 - October 2019

Road Closures, Vehicle Traffic: Intersection is closed to through traffic. A [signed detour](#) is posted. Alternate travel routes ridesharing, transit, and nonmotorized travel is encouraged to reduce congestion during this time. Plan ahead for backups and delays near PD/McKee

Business and Resident access: Refer to [July 10](#) Construction Update. The routes are take more time to get there, but the welcoming business staff appreciate the special trip you made!

Property owners in the construction zone may experience temporary closures while working in front of driveways. Please coordinate with the **project inspector** to inform of your daily activities and deliveries.

Communication: Refer to [July 10](#) Construction Update. Sign up for [Notify Me](#) to receive notices of project update changes.

Contact Information:

Project Inspector

Brian Bilstad
AECOM
608-335-9648
Email: brian.bilstad@aecom.com

City of Fitchburg Project Manager

Bill Balke
City of Fitchburg
5520 Lacy Road
608-270-4264 (Office)
608-215-6239 (Cell)
Bill.balke@fitchburgwi.gov

AECOM Project Manager

AECOM
Tyler Tkchuk
608-836-9800 (Office)
Tyler.tkchuk@aecom.com

Contractor Project Manager

Frank Wizner
Integrity Grading and Excavating

Business Outreach Coordinator

Cindy Jaggi
608-712-1980
cjaggiedp@tds.net

Project Page Link

www.fitchburgwi.gov/Roundabout

Notify Me

<http://www.fitchburgwi.gov/list.aspx>

Project Updates: Refer to [July 10](#) Construction Update Info. All utilities have been installed and tested. Gravel, curb and gutter has been installed. Sidewalk and hardscaping is being completed as well as final grading for restoration. Paving is scheduled for next week along with the installation of lighting and pavement marking.

The roundabout is scheduled to be **open** to traffic on the contracted date of **October 2**. Subcontractor work is being coordinated and the final opening time is yet to be determined. Our hope is for before **2pm on October 2**.

Construction will continue in the area **after October 2** and may require lane shifts and closures to complete restoration and sidewalk. Please slow down, obey traffic signage, watching for workers in the construction zone.

Business Resources:

Construction Survival Guide:

http://www.veronaroad.info/media/1056/verona-road-project-in-this-together-program-packet_june-2014.pdf

Directions and Mapping

[DCI Maps](#) allows you to create custom direction maps to your business.



Two Week Outlook:

Week of 9/23/2019: Sidewalk, Paving, Lighting, and restoration.

Week of 9/30/2019: Pavement marking, sidewalk and restoration.

Important Dates

October 2 – Roundabout opens to traffic.